

IAQ Management Plan Photos



Building Return-Air Duct sealed off during construction process.

IAQ Management Plan Photos



Wet mopping was used on a daily basis to control dust.

IAQ Management Plan Photos



Micro Traps Located on Floor Thru-out 75% of Construction phase. Filters were changed regularly.

IAQ Management Plan Photos



Existing Convectors were off line during the entire project. All Convectors were cleaned using a HEPA Vacuum prior to occupancy.

IAQ Management Plan Photos



All new duct work was sealed until connection.



IAQ Management Plan Photos



All ductwork was delivered to site sealed off from any contaminants and stored in a designated area away from daily construction.

IAQ Management Plan Photos



A HEPA vacuum was used on a daily basis to keep dust to a minimum.